

Two Week Look Ahead

Town of Plymouth

Emergency Wastewater Force Main Repairs

GC: Albanese D & S, Inc.

Engineer: Environmental Partners Group



Contract Completion Date: **October 14, 2016**

ID	Task Name	Duration	Start	Finish	June 11	June 21	July 1
1							
2	Crew 1 John	13 days	Wed 6/15/16	Fri 7/1/16			
3	STA 18+45 Insertion Pit - Allerton St before intersection with Alden St (will not affect intersection)	2 days	Wed 6/15/16	Thu 6/16/16	6/15	6/16	
4	STA 35+38 - 45+30 Pit - Alden St (btwn Standish & Westerly)	5 days	Fri 6/17/16	Thu 6/23/16	6/17	6/23	
5	STA 20+47 to 29+10 Pits - Alden St (btwn Standish & Allerton)	6 days	Fri 6/24/16	Fri 7/1/16		6/24	7/1
6							
7	Crew 2 Gil	13 days	Mon 6/13/16	Wed 6/29/16			
8	STA 105+25 - 111+76 Pit - Billington St (Westerly to Braley)	5 days	Mon 6/13/16	Fri 6/17/16	6/13	6/17	
9	STA 107+25 to 108+30 Open Cut - Billington St	8 days	Mon 6/20/16	Wed 6/29/16		6/20	6/29
10							
11	Crew 3 David	95 days	Mon 6/6/16	Wed 10/19/16			
12	STA 178+00 to 237+85 Open Cut Replacement including Flow Meter & Manhole	95 days	Mon 6/6/16	Wed 10/19/16			
13							
14	Crew 4 ABI	85 days	Mon 6/27/16	Wed 10/26/16			
15	STA 105+45 to 84+90 Open Cut	25 days	Mon 6/27/16	Mon 8/1/16		6/27	
16	STA 111+76 to 168+00 Open Cut Replacement	60 days	Tue 8/2/16	Wed 10/26/16			
17							
18	Crew 5	14 days	Mon 6/13/16	Thu 6/30/16			
19	Fuse 24" HDPE Pipe - Billington St from Westerly to Braley	1 day	Mon 6/13/16	Mon 6/13/16	6/13	6/13	
20	Fuse 24" HDPE Pipe - Water Street Parking Lot	2 days	Tue 6/14/16	Wed 6/15/16	6/14	6/15	
21	Fuse 24" HDPE Pipe Westerly Rd (Rt. 44 to Alden)	2 days	Thu 6/16/16	Fri 6/17/16	6/16	6/17	

Project: Emergency Wastewater Force Main Date: Tue 6/14/16	Task		Rolled Up Task		External Tasks	
	Progress		Rolled Up Milestone		Project Summary	
	Milestone		Rolled Up Progress		Group By Summary	
	Summary		Split		Deadline	

Two Week Look Ahead

Town of Plymouth

Emergency Wastewater Force Main Repairs

GC: Albanese D & S, Inc.

Engineer: Environmental Partners Group



Contract Completion Date: October 14, 2016

ID	Task Name	Duration	Start	Finish	June 11	June 21	July 1
22	Fuse with Crew 6	3 days	Mon 6/20/16	Wed 6/22/16		6/20 6/22	
23	Fuse 24" HDPE Pipe Alden St (btwn Westerly and Standish)	3 days	Thu 6/23/16	Mon 6/27/16		6/23 6/27	
24	Fuse 24" HDPE Pipe Alden St & Allerton St (btwn Standish to Court)	3 days	Tue 6/28/16	Thu 6/30/16			6/28 6/30
25							
26	Crew 6	5 days	Mon 6/20/16	Fri 6/24/16			
27	STA 108+30 to 111+76 Slipline - Billington St	1 day	Mon 6/20/16	Mon 6/20/16		6/20 6/20	
28	STA 105+45 to 107+25 Slipline Billington/Westerly	1 day	Mon 6/20/16	Mon 6/20/16		6/20 6/20	
29	STA -0+28 to 1+80 Slipline Water St Parking Lot	1 day	Tue 6/21/16	Tue 6/21/16		6/21 6/21	
30	STA 2+30 to 13+37 Slipline Lothrop St	2 days	Wed 6/22/16	Thu 6/23/16		6/22 6/23	
31	STA 47+40 to 56+41 Slipline Westerly btwn Rt.44 and Alden	1 day	Fri 6/24/16	Fri 6/24/16		6/24 6/24	

Project: Emergency Wastewater Force Main Date: Tue 6/14/16	Task		Rolled Up Task		External Tasks	
	Progress		Rolled Up Milestone	◇	Project Summary	
	Milestone	◇	Rolled Up Progress		Group By Summary	
	Summary		Split		Deadline	↓

Schedule is based on availability of materials and is subject to change.
Paving, pressure testing and grouting will be on-going as soon as practical.