

PLYMOUTH TOWN HALL- PHASE II CONSTRUCTION

06-01-16 Project Update

A. General

- Phase II Construction for the New Town Hall is into its sixth month of construction.
- South Russell Street is closed to public traffic from Allerton Street to School Street to facilitate construction activities. Access for direct abutters will be maintained. We appreciate your patience.
- Temporary parking restrictions are anticipated as material deliveries require.
- Additional temporary roadway closures are anticipated along Russell Street during certain construction activities, but access to properties will be maintained and coordinated in advance.
- Upper parking areas and sub-surface drainage systems have been installed.
- Monitoring for sheet-pile movement continues, results have been favorable.
- Site Excavation continues as required for footing and foundation work.
- Significant interior renovation work has progressed.
- Scaffolding is up around the 1820 Building, masonry restoration has started.
- Extended work hours have started and include some Saturday work, and Weekday work until 6PM.
- Web-Cam is operation, take a look:
<http://server2.varcsystems.com/on-site-archive/recent/4ECAC2426865B76C7E/4E5CA35C0D2246F320.jpg>

B. Future Activities- June

- Ongoing Interior Framing & Rough-in @ the 1820 Building (no noise/vibration).
- Ongoing Exterior Masonry Restoration (minor noise).
- Ongoing Earthwork & Excavation (minor noise & vibration).
- Ongoing Footing and Foundation Wall installations (minor noise).

C. Future Activities- July

- Ongoing Earthwork & Excavation (minor noise & vibration).
- Ongoing Footing and Foundation Wall installations (minor noise).
- Partial Sheeting Removal (minor noise & vibration).
- Steel Crane & Steel Delivery, Start of Steel Erection (minor noise).
- 1820 Roof work (minor noise).