

## **PLYMOUTH TOWN HALL- PHASE II CONSTRUCTION**

---

### **08-01-16 Project Update**

#### **A. General**

- Phase II Construction for the New Town Hall is into its eighth month of construction.
- South Russell Street is closed to public traffic from Allerton Street to School Street to facilitate construction activities and public safety. Access for direct abutters will be maintained. We appreciate your patience.
- South Street traffic is discouraged- open to local businesses on Court Street.
- Temporary parking restrictions continue as material deliveries require.
- Additional temporary roadway closures are anticipated along Russell Street during certain construction activities, but access to properties will be maintained and coordinated in advance.
- Upper parking areas have been paved with base course.
- Monitoring for sheet-pile movement continues, results have been favorable.
- Site Excavation continues as required for footing and foundation work.
- Significant interior renovation work has progressed.
- Scaffolding is up around the 1820 Building, masonry restoration has started.
- Extended work hours have started and include some Saturday work, and Weekday work until 6PM.
- Steel deliveries and erection has started.
- Web-Cam is operation, take a look:  
<http://server2.varcsystems.com/on-site-archive/recent/4ECAC2426865B76C7E/4E5CA35C0D2246F320.jpg>

#### **B. Future Activities- August**

- Ongoing Interior Rough-in @ the 1820 Building (no noise/vibration).
- Ongoing Exterior Masonry Restoration (minor noise).
- Ongoing Earthwork & Excavation (minor noise & vibration).
- Ongoing Footing and Foundation Wall installations (minor noise).
- Steel Erection and deck placement (minor noise).

#### **C. Future Activities- September**

- Ongoing Earthwork & Excavation (minor noise & vibration).
- Ongoing Footing and Foundation Wall installations (minor noise).
- Partial Sheeting Removal (minor noise & vibration).
- Steel Delivery, Continuing Erection (minor noise).
- 1820 Roof work (minor noise).